

Site Details	
Name	Asquith House & Austin Hall
Address	Servia Road
Contact	Carl Blanckensee
Telephone	
Mobile	07745 526614
Email	asquithaustin@outlook.com

Customer / Agent Details	
Name	Tuscola (109) Ltd
Address	c/o Tuscola 109 Ltd Unit 120 Mill Hill House 6 The Broadway
Contact	Tuscola (109) Ltd
Telephone	020 3325 9181
Mobile	
Email	asquithaustin.ap@outlook.com

Registered Business Details	
Name	Kimpton Energy Solutions
Address	5 Hawkshead Road Bromborough
Telephone	0151 343 1963
Website	www.kimpton.co.uk
Email	helpdesk@kimpton.co.uk

Asset - Cylinder DHW							Date of Test - 23/11/2022
Make	Model	Location	Serial No.	Barcode Number	Notes	Asset ID	Pass / Fail
Megaflow	1500LH	Boiler Room	.	1		2637	Pass

Test Reading					
Inspect visible seams and bosses of cylinder for any signs of leakage and corrosion.	Yes	of leakage and corrosion.		Drain down bottom of vessel until water runs clear.	Yes
Check connection pipework for signs	Yes	Inspect insulation for any deterioration.	Yes		
		Examine and check correct operation of safety valves, auto air vents, gauges and valves etc	Yes		

Comments

Asset - Cylinder DHW							Date of Test - 23/11/2022
Make	Model	Location	Serial No.	Barcode Number	Notes	Asset ID	Pass / Fail
Megaflow	1500LH	Boiler Room	.	3		2638	Pass

Test Reading					
Inspect visible seams and bosses of cylinder for any signs of leakage and	Yes	corrosion.		Inspect insulation for any deterioration.	Yes
		Check connection pipework for signs of leakage and corrosion.	Yes	Examine and check correct operation of safety valves, auto air vents, gauges	Yes

and valves etc		Drain down bottom of vessel until	Yes	water runs clear.	
----------------	--	-----------------------------------	-----	-------------------	--

**Comments**

**Asset - Cylinder DHW** Date of Test - 23/11/2022

Make	Model	Location	Serial No.	Barcode Number	Notes	Asset ID	Pass / Fail
Magaflow	1500LH	Boiler Room	LSS151600002AN	3		2639	Pass

Test Reading					
Inspect visible seams and bosses of cylinder for any signs of leakage and corrosion.	Yes	of leakage and corrosion.		Drain down bottom of vessel until water runs clear.	Yes
Check connection pipework for signs	Yes	Inspect insulation for any deterioration.	Yes		
		Examine and check correct operation of safety valves, auto air vents, gauges and valves etc	Yes		

**Comments**

**Asset - Boiler Medium** Date of Test - 23/11/2022

Make	Model	Location	Serial Number	Burner Manufacture (if different)	Type of flue/chimney	Asset ID	Pass / Fail
Potterton Commercial	Sirus WH110	Boiler Room	.			2641	Pass

Test Reading					
Carry out service to boiler	Yes	Air/gas ratio control setting High fire	Na	Carbon Monoxide (CO) % Low fire	6
Age approximately	8	Ambient room temperature	18	Carbon Monoxide (CO) % High fire	94
Heat input rating (kw) Low fire	11.7	Flue gas temp (DegC) Low fire	50.5	Carbon Dioxide (CO2) Low fire	9.2
Heat input rating (kw) High fire	110.2	Flue gas temp (DegC) High fire	71.0	Carbon Dioxide (CO2) High fire	8.9
Gas burner pressure Low fire	Na	Flue gas temp net (DegC) Low fire	31.4	NOX % Low fire	Na
Gas burner pressure High fire	Na	Flue gas temp net (DegC) High fire	51.9	NOX % High fire	Na
Gas rate (m3/hr) Low fire	Na	Flue draught pressure (mbar) Low fire	Na	Excess air % Low fire	28.2
Gas rate (m3/hr) High fire	Na	Flue draught pressure (mbar) High fire	Na	Excess air % High fire	33.9
Air/gas ratio control setting Low fire	Na	Oxygen (o2) % Low fire	4.6	CO/CO2 - Ration Low fire	0.0001
		Oxygen (o2) % High fire	5.3	CO/CO2 - Ration High fire	0.0010

Gross efficiency % Low fire	88.7	Air/gas pressure switch operating correctly?	Yes	Has a Warning/ Advice Record been issued	No
Gross efficiency % High fire	87.6	Safety devices operating correctly?	Yes	Has the responsible person been advised	NA
CO flue dilution ppm Low fire	Na	Burner lockout time (in seconds)	60	Have warning labels been affixed	NA
CO flue dilution ppm High fire	Na	Temperature and limit thermostat working correctly?	Yes		
Flue flow test satisfactory?	NA				
Spillage test satisfactory?	NA				

**Comments**

Asset - Boiler Medium							Date of Test - 23/11/2022
Make	Model	Location	Serial Number	Burner Manufacture (if different)	Type of flue/chimney	Asset ID	Pass / Fail
Potterton	Sirius Two WH110	Boiler Room	.			2642	Pass

Test Reading					
Carry out service to boiler	Yes	Flue draught pressure (mbar) Low fire	Na	CO flue dilution ppm Low fire	Na
Age approximately	8	Flue draught pressure (mbar) High fire	Na	CO flue dilution ppm High fire	Na
Heat input rating (kw) Low fire	11.7	Oxygen (o2) % Low fire	5.2	Flue flow test satisfactory?	NA
Heat input rating (kw) High fire	110.2	Oxygen (o2) % High fire	5.5	Spillage test satisfactory?	NA
Gas burner pressure Low fire	Na	Carbon Monoxide (CO) % Low fire	24	Air/gas pressure switch operating correctly?	Yes
Gas burner pressure High fire	Na	Carbon Monoxide (CO) % High fire	83	Safety devices operating correctly?	Yes
Gas rate (m3/hr) Low fire	Na	Carbon Dioxide (CO2) Low fire	8.9	Burner lockout time (in seconds)	60
Gas rate (m3/hr) High fire	Na	Carbon Dioxide (CO2) High fire	8.7	Temperature and limit thermostat working correctly?	Yes
Air/gas ratio control setting Low fire	Na	NOX % Low fire	Na	Has a Warning/ Advice Record been issued	No
Air/gas ratio control setting High fire	Na	NOX % High fire	Na	Has the responsible person been advised	NA
Ambient room temperature	18	Excess air % Low fire	33.1	Have warning labels been affixed	NA
Flue gas temp (DegC) Low fire	51.5	Excess air % High fire	35.7		
Flue gas temp (DegC) High fire	60.0	CO/CO2 - Ration Low fire	0.0002		
Flue gas temp net (DegC) Low fire	32.4	CO/CO2 - Ration High fire	0.0009		
Flue gas temp net (DegC) High fire	40.9	Gross efficiency % Low fire	88.6		
		Gross efficiency % High fire	88.1		

**Comments**

**Asset - Boiler Medium** **Date of Test - 23/11/2022**

Make	Model	Location	Serial Number	Burner Manufacture (if different)	Type of flue/chimney	Asset ID	Pass / Fail
Potterton	Sirius 2 WH110	Boiler Room	.			2643	<b>Pass</b>

Test Reading					
Carry out service to boiler	Yes	Flue draught pressure (mbar) Low fire	Na	CO flue dilution ppm Low fire	Na
Age approximately	8	Flue draught pressure (mbar) High fire	Na	CO flue dilution ppm High fire	Na
Heat input rating (kw) Low fire	11.7	Oxygen (o2) % Low fire	5.0	Flue flow test satisfactory?	NA
Heat input rating (kw) High fire	110.2	Oxygen (o2) % High fire	5.5	Spillage test satisfactory?	NA
Gas burner pressure Low fire	Na	Carbon Monoxide (CO) % Low fire	6	Air/gas pressure switch operating correctly?	Yes
Gas burner pressure High fire	Na	Carbon Monoxide (CO) % High fire	84	Safety devices operating correctly?	Yes
Gas rate (m3/hr) Low fire	Na	Carbon Dioxide (CO2) Low fire	9.0	Burner lockout time (in seconds)	60
Gas rate (m3/hr) High fire	Na	Carbon Dioxide (CO2) High fire	8.9	Temperature and limit thermostat working correctly?	Yes
Air/gas ratio control setting Low fire	Na	NOX % Low fire	Na	Has a Warning/ Advice Record been issued	No
Air/gas ratio control setting High fire	Na	NOX % High fire	Na	Has the responsible person been advised	NA
Ambient room temperature	18	Excess air % Low fire	31.4	Have warning labels been affixed	NA
Flue gas temp (DegC) Low fire	48.5	Excess air % High fire	35.7		
Flue gas temp (DegC) High fire	74.5	CO/CO2 - Ration Low fire	0.0001		
Flue gas temp net (DegC) Low fire	23.6	CO/CO2 - Ration High fire	0.0009		
Flue gas temp net (DegC) High fire	49.1	Gross efficiency % Low fire	89.0		
		Gross efficiency % High fire	87.7		

**Comments**

**Asset - Expansion Vessel Medium** **Date of Test - 23/11/2022**

Make	Model	Location	Serial Number	Volume	Barcode Number	Asset ID	Pass / Fail
Lowara		Boiler Room	233442			2646	<b>Pass</b>

Test Reading				
Where practical flush through and purge to drain.	Yes	Visually check for corrosion and leaks.	Yes	necessary.
		With the vessel empty, check cushion pressure and record, top up if	Yes	

**Comments**

**Asset - Water Booster Set** Date of Test - 23/11/2022

Make	Model	Location	Serial No.	Label No.	Notes	Asset ID	Pass / Fail
.	3 Pump	No.1 - Boiler Room	.			2647	<b>Pass</b>

**Test Reading**

**Comments**

**Asset - Non Domestic Boiler Room** Date of Test - 23/11/2022

Boiler Room Location						Asset ID	Pass / Fail
Boiler Room						3508	<b>Pass</b>

Test Reading		(cm2)		Is ventilation satisfactory	Yes
Flue/chimney system installed in accordance with appropriate standards	Yes	Natural Low level ventilation free area(cm2)	800cm	Gas booster(s)/compressor(s) operating correctly	Na
Fan flue interlock operating correctly	NA	Mechanical ventilation inlet flow rate (m3/s)	Na	Has a Warning/ Advice Record been issued	No
Appliance serviced	Yes	Mechanical ventilation outlet flow rate(m3/s)	Na	Has the responsible person been advised	No
Gas installation pipework adequately supported/identified	Yes	Mechanical ventilation interlock fitted	No	Have warning labels been affixed	NA
Gas installation pipework sleeved/labelled as necessary	Yes	Mechanical ventilation interlock operating correctly	NA		
Natural High level ventilation free area	800cm				

**Comments**

Asset - Non Domestic Gas Pipework							Date of Test - 23/11/2022
Gas Meter Location						Asset ID	Pass / Fail
						3509	Pass

Test Reading					
Gas Type	NG	Actual leak rate m3/hr or mbar	0	Tightness Test Result	Pass
Meter Type	Diaphragm	Actual pressure drop mbar	0.2	Has a Warning/ Advice Record been issued	No
Testing Too	IGE/UP/1A	Visual inspection of pipework, condition	Pass	Has the responsible person been advised	NA
Let by test period existing installations (minutes)	2	Gas pipework installation adequately supported and identified	Yes	Have warning labels been affixed	NA
Stabilisation period (minutes)	4	Gas pipework suitably sleeved when required	Yes		
Tightness test duration	4	Gas pipe correctly sized	Yes		
Any inadequately ventilated areas	No				

Comments

Asset - Water Tank							Date of Test - 23/11/2022
Make	Model	Location	Size	Label No.	Notes	Asset ID	Pass / Fail
Decca Plastic Ltd	GRP	Boiler Room	.			3510	Pass

**Test Reading**

Comments

Asset - Circulation Pump							Date of Test - 23/11/2022
Make	Model	Location	Description VT, CT Etc	Serial Number	Bar code number	Asset ID	Pass / Fail
Ffalflu	.	Boiler Room	HWS Return Single	.		3512	Pass

Test Reading					
Carry out visual inspection	Yes	Examine non-return valve heads for signs of leakage or corrosion.	Yes	Examine the adjacent pipe work connections for leaks or corrosion.	Yes

Take pressure and temperature gauge readings and record where fitted.	Yes	grilles.		pump and leave the suction valve open to avoid damage to the pump in the event of inadvertent operation.
Check all pump controls, including the emergency stop push button.	Yes	Inspect all drive belts for signs of stretching and cracking.	Na	
Check and record inverter set point and amps. Clean inverter ventilation	Yes	Change over the pump duty at the end of any maintenance operation. Valve off the discharge valve of the standby	Yes	

**Comments**

**Asset - Circulation Pump** Date of Test - 23/11/2022

Make	Model	Location	Description VT, CT Etc	Serial Number	Bar code number	Asset ID	Pass / Fail
DAB	Evoplus	Boiler Room	Twin Heating	.		3513	<b>Pass</b>

Test Reading		Check and record inverter set point and amps. Clean inverter ventilation grilles. Inspect all drive belts for signs of stretching and cracking. Change over the pump duty at the end of any maintenance operation. Valve off the discharge valve of the standby pump and leave the suction valve open to avoid damage to the pump in	Yes Na Yes	the event of inadvertent operation. Examine and test all valves for full and free travel, checking for leaks. Lubricate, adjust as required. Check electrical connections associated with the unit. Take ammeter readings of motor. Check pump seals for leaks
Carry out visual inspection	Yes			
Examine non-return valve heads for signs of leakage or corrosion.	Yes			
Examine the adjacent pipe work connections for leaks or corrosion.	Yes			
Take pressure and temperature gauge readings and record where fitted.	Yes			
Check all pump controls, including the emergency stop push button.	Yes			

**Comments**

**Remedial Action Taken or Required**

Scheduled service and gas safety inspection completed.  
Gas pressures and emissions checked and adjusted where necessary.  
Condensate trap and electrodes removed inspected and cleaned.  
Main heat exchanger de-scaled.

Flue integrity checked and ok.

Safety device checked and ok.

Found 10 inch flue leaking from joint and a new O ring or section of flue is required (I was unable to find any data on flue)

Spark generator perished on boiler 3 and needs replacing.

Condensate pipe work on boiler 2 perished and needs replacing (2 x 90, 1 x45, 1 coupler and a section of 22mm overflow pipe required).

See photos.



Engineer Sign-Off:	
THE ABOVE TEST READINGS SATISFY GAS SAFE "GSR NDINSP PAD 6"	
Engineer:	Phil Hopper

Received By:	
Name:	Carl Blanckensee

Signature:



Signature:

